

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

RWS&S – Krishna District - Providing Drinking Water Supply facilities to Gollamandal SAGY Village / G.P in A.Konduru Mandal with an estimated cost of Rs.95.00 Lakhs - Extension of Agreement Time up to 31-03-2018 for a period of (278) with Liquidated Damages of Rs.5,71,665/- - Accorded - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPEMNT (RWS-I) DEPARTMENT

G.O.RT.No. 248

Dated: 23-03-2018

Read the following:

1. G.O.Rt.No.291, PR&RD (RWS-I) Dept., Dt:24-03-2016.
2. From the Chief Engineer-IV, RWS&S Dept., Vijayawada, Lr.No.AEE5/DEE/EOAT/Gollamandala/Krishna District/2018, dt:08.02.2018.

ORDER:

In the circumstances reported by the Chief Engineer-IV, Rural Water Supply & Sanitation Department, Vijayawada in his letter 2nd read above, Government after careful examination of the proposal, hereby accord extension of agreement time up to 31.03.2018 for a period of (278) days with Liquidated Damages of Rs.5,71,665/- as delay was attributable to Contractor in respect of the work "Providing Drinking Water Supply facilities to Gollamandal SAGY Village / G.P in A.Konduru Mandal in Krishna District".

2. The Engineer-in-Chief, Rural Water Supply & Sanitation Department, Vijayawada, Andhra Pradesh, shall take further necessary action accordingly in the matter.
3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

B. RAMANJANEYULU,
SECRETARY TO GOVERNMENT(RWS)

To

The Engineer-in-Chief,
Rural Water Supply & Sanitation Department, Vijayawada.
The Chief Engineer-IV, RWS&S Dept., Vijayawada
The Superintendent Engineer, RWS&S, Krishna District.

Copy to:

PS to Minister (PR, RD & IT)
PS to Secretary to Govt., (RWS).
Sf/SCs.

//FORWARDED::BY ORDER//

SECTION OFFICER